Technical Evaluation Record v.1 June 2016 **Qualification Code:** 0020-19 **Forestry Machine Operations QUALIFICATION:** Cable crane Units: **Technical Verifier Assessor Name:** Name: **Assessor No: Technical Verifier No:** NEW? D.O.B: Assessor email: **Start Time:** Invoice To: (Include **End Time:** Centre name if applicable) CRITERIA: (To be used in conjunction with current **PERFORMANCE COMMENTS: Qualification Guidance) EVALUATION (Circle):** Risk assessment and emergency procedures for the site are completed, through information given by the candidate Correct PPE for the task are identified and worn Key Health and Safety legislation and Industry good practice are identified and implemented Carryout checks on all rigging components and comment on their serviceability Carryout pre start checks on the extraction equipment, winch ropes, clutches, brakes and guarding Carryout safety checks on the tower, carriage and any supports Setup the extraction system ready for work Demonstrate or describe safe access of the spar tree Use an appropriate communication system correctly Choker timber correctly for extraction Extract trees to the landing in accordance with the job specification All work is carried out, with minimal environmental

TECHNICAL VERIFIER COMMENTS (ACTION PLAN):

Demonstrate how to join broken ropes using a suitable

Assessment techniques discussed through questioning

damage

ASSESSOR COMMENTS:		
TECHNICAL VERIFIER SIGNATURE:	Cost: (Please tick) £200 Half Day	Date:
ASSESSOR SIGNATURE:	£300 Full Day	